

## **Disaster Recovery Funding Arrangements - Infrastructure Recovery**

**UPDATE NO.2024-02 | UPDATED 04 APRIL 2024**

### **Tropical Cyclone Kirrily, associated rainfall and flooding, 25 January - 26 February 2024**

This event impacted predominately the western portion the region. Emergency works for this event are nearing completion, with the recognised end date of these works being 4 May (90 days after the event was declared).

To date, 705 emergency works damage locations have been collected across the region, with the majority (however, not all) requiring additional rectification works. Inspections of the unsealed road network have been completed; sealed road inspections are yet to be undertaken.

Detailed analysis of the data collected to enable formation of a restoration claim will require external support; a request for quote for this support is to be initialised.

### **South Queensland Severe Storms and Rainfall, 24 December 2023 - 3 January 2024**

This event impacted predominately the eastern portion the region.

Emergency works for this event are completed. Over 850 emergency works damage locations have been collected across the region; with the majority of these relating to vegetation, which have been rectified. Inspections of the unsealed road network have been completed; sealed road inspections are yet to be undertaken.

Detailed analysis of the data collected to enable formation of a restoration claim will require external support to develop; a request for quotes for this support is to be initialised.

Clearing of disaster vegetation from Council-controlled road reserves was substantially completed by mid-February 2024. Disaster vegetation collection in the north-east of the region commenced late January 2024 for vegetation directly impacting private residences or impacting the ability to access the residence. The majority of the collection of privately generated vegetation has been collected.

Further vegetation works within Council-controlled reserves (including road reserves) continue, addressing hang ups and removal of trees that are considered at high risk of failure.

### **Southern Queensland Flooding, 6 - 20 May 2022**

Emergency works were completed in August 2022 with 490 damages repaired. The submission has been approved by the QRA.

The May 2022 sealed roads submission which includes 114 roads has been approved by QRA with works currently being completed by a combination of Council road maintenance and capital works crews. A contract for the remaining works has been awarded and is currently under construction.

Construction works at Head Road are complete and the road was reopened to public traffic in late December 2023.

Landslip remediation works have been approved by QRA at Knapp Creek Road, Wild Pig Creek Road, Beechmont Road, Cannon Creek Road, Knoll Road, Mocker Road, Philip Mountain Road and Stacey Road. Detailed design for all the May 2022 landslips have been awarded with design ongoing. Knapp Creek Road, Beechmont Road, Wild Pig Creek Road, Mocker Road, Philip Mountain Road and Stacey Road landslip designs have been completed with construction tenders received and pending contract award. An extension of time request has been approved by QRA for works to be completed by 31 December 2024.

Tamrookum Creek Road floodway replacement has been approved by QRA, and the detailed design is being finalised.

Allandale Road was approved for betterment works. Council's capital works crew have completed site preparation works with pavement stabilisation now being programmed.

Two unsealed road submissions have been approved with the priority gravel roads being completed and the remainder currently programmed.

## South East Queensland Rainfall and Flooding, 22 February - 5 April 2022

Emergency works were completed in late May 2022 with 2,076 damages repaired. The submission has been approved by QRA.

A submission for all minor works on floodways has been approved by QRA. The works are anticipated to be completed by both Council and contractor crews. A floodway in the submission on Chalk Road was identified for detailed design as the repairs are required to meet waterway barrier works requirements; with design is underway. An extension of time request has been approved by QRA for works to be completed by 31 December 2024.

All unsealed road submissions for grading and gravel resheeting works have been approved by QRA with works being undertaken by Council crews in conjunction with maintenance works. Approximately 93% of works across 159 roads has been completed to date.

The Shelf Road submission has been lodged and approved by QRA. Concept design has been completed. Detailed design is continuing with onsite geotechnical investigations completed November 2023, enable design finalised. An extension of time request has been approved by QRA for works to be completed by 31 December 2024.

Detailed design has been finalised for eight of the eleven landslips, as approved by QRA, being Black Gully Road, Christmas Creek Road, Knapp Creek Road, Stacey Road, Stockyard Creek Road, Tabletop Road – Site 1, Tabletop Road – Site 2, and Wild Pig Creek Road; with the remaining three being Price Creek Road, The Hollow Road and Upper Coomera Road, yet to be completed. For the completed design projects, construction tenders have been received and pending contract award. An extension of time request has been approved by QRA for works to be completed by 31 December 2024.

A recent landslip was identified during construction on Roadvale Teviotville Road. A submission was lodged on 7 November 2023 and approved by QRA. A detailed design is ongoing with onsite geotechnical investigations to be completed end of April 2024.

Teviotville Road (Priority Sealed Road 01 submission) Betterment project has been completed.

The original scope of works for the Priority Sealed Roads Submission 02 and 03 were previously approved by QRA. Submission 03 is nearing completion and Submission 02 was reissued to QRA with an incorporation of betterment to stabilise pavements. This submission was approved in January 2024 and minor design works are currently underway with construction work programmed.

The floodways at Cryna Road, Back Creek Road, Chalk Road and Allens Road have been approved by QRA. Allens Road floodway design has been completed, with Cryna Road, Chalk Road and Back Creek Road continuing. An extension of time request has been approved by QRA for works to be completed by 31 December 2024.

Round Mountain Road has been approved for restoration and betterment works. With a change to the pavement surface from unsealed to sealed, a design speed review with signage is required and underway. Works are programmed to be completed by Council's capital works crews.

## Central, Southern and Western Queensland Rainfall and Flooding, 10 November - 3 December 2021

Emergency works were completed late February 2022 with 722 damages repaired. The submission has been approved by QRA.

The submission for the sealed and unsealed road repairs has been completed with the acquittal documentation being drafted.

The Black Gully Road landslip submission has been approved by QRA and design is complete. The construction contract has been awarded, with construction to commence in April 2024.

Tartar Creek floodway has been approved by QRA, with design to be finalised following development assessment approval; which is in progress. An extension of time request has been approved by QRA until 31 December 2024.

## Southern Queensland Severe Weather, 20 - 31 March 2021

The emergency works has been approved by QRA.

All sealed and unsealed road repair works have been completed and acquittal reports approved by QRA.

Design of floodway replacements at Cainbale Creek and Snake Gully Creek Roads are complete. The construction contract has been awarded and works are underway.

Design of landslip remediation projects at Philp Mountain and Flanagan Reserve Roads are complete. The construction contract has been awarded with construction to commence in April 2024.

An extension of time request for works to be completed by 31 December 2024, was lodged and is awaiting QRA approval.

## South East Queensland Coastal Trough, 12 - 15 December 2020

The emergency works has been approved by QRA.

Reconstruction works for this event have been completed and the acquittal has been approved by the QRA.

## Queensland Bushfires, September - December 2019

The approved scope of guardrail replacement works was further impacted by the Southern Queensland Flooding, 6–20 May 2022 event. QRA has transferred and combined all the scope to be reported against the Southern Queensland Flooding, 6–20 May 2022 event and this event will be closed out with QRA.

*Assistance for this project is jointly funded by the Australian and Queensland governments through the Disaster Recovery Funding Arrangements.*



**Australian Government**



**Queensland Government**

